

Nom	Date de dé...	Date de fin	Durée
Chantier	30/11/18	12/07/19	161
Villas	30/11/18	20/06/19	145
Infrastructure	30/11/18	13/12/18	10
Gros Béton	30/11/18	05/12/18	4
Fondations	06/12/18	13/12/18	6
Superstructure	14/12/18	20/06/19	135
Villas 9 10 11	14/12/18	25/02/19	52
Soubassement	14/12/18	17/12/18	2
Réseaux	18/12/18	19/12/18	2
Dallage	20/12/18	31/12/18	8
Maçonnerie RDC	01/01/19	16/01/19	12
Poteaux	01/01/19	01/01/19	1
Poutres	17/01/19	17/01/19	1
Plancher R+1	18/01/19	25/01/19	6
Maçonnerie R+1	05/02/19	25/02/19	15
Villas 5 6	18/12/18	17/04/19	87
Soubassement	18/12/18	20/12/18	3
Réseaux	01/01/19	01/01/19	1
Dallage	02/01/19	09/01/19	6
Maçonnerie RDC	17/01/19	04/02/19	13
Poteaux	10/01/19	10/01/19	1
Poutres	14/02/19	14/02/19	1
Plancher R+1	15/02/19	21/02/19	5
Maçonnerie R+1	02/04/19	17/04/19	12
Villas 1 2 3 4	21/12/18	04/06/19	118
Soubassement	21/12/18	25/12/18	3
Réseaux	10/01/19	11/01/19	2
Dallage	28/01/19	12/02/19	12
Maçonnerie RDC	26/02/19	01/04/19	25
Poteaux	13/02/19	13/02/19	1
Poutres	02/04/19	02/04/19	1
Plancher R+1	03/04/19	12/04/19	8
Maçonnerie R+1	07/05/19	04/06/19	21
Villas 7 8	26/12/18	20/06/19	127
Soubassement	26/12/18	28/12/18	3
Réseaux	14/01/19	14/01/19	1
Dallage	22/02/19	07/03/19	10
Maçonnerie RDC	18/04/19	06/05/19	13
Poteaux	08/03/19	08/03/19	1
Poutres	07/05/19	07/05/19	1
Plancher R+1	08/05/19	14/05/19	5
Maçonnerie R+1	05/06/19	20/06/19	12
Garages	15/05/19	12/07/19	43
Infrastructure	15/05/19	28/05/19	10
Gros Béton	15/05/19	20/05/19	4
Fondations	21/05/19	28/05/19	6
Superstructure	21/06/19	12/07/19	16
Soubassement	21/06/19	21/06/19	1
Dallage	24/06/19	26/06/19	3
Maçonnerie	27/06/19	11/07/19	11
Acrotères	12/07/19	12/07/19	1

